COMPLETION REPORT

1. Name of Work : PROVIDING CC CAMERA AT GARBAGE BLOCK SPOTS IN WARD NO. 15

2. Sanctioned Estimate No. & Dt : EE/DD/TS/50/16-17. dt 21-09-2017
EE/DD/AS/104/17-18 dt 21-9-2017

3. Head of Account which is Chargeable :

4. Work Order No. & Dt : EE/DD/WO/103/17-18. dt 06-12-2017

5. Name of Contractor : SRI. NAVEEN. J

6a. Time stipulated for completion of work :

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 639/17-18

8. Check measurement of the Asst. : M.B. No. 639/17-18 Page No. 63801 to 63807

Asst. Exe. Eng. / Exe. Eng : AEE Dasarahalli Page No. 63801 to 63807

9. Name of the Office / Official : Sub Division.
incharge of the work

10. a) Asst. Engineer : Smt. Archana Patil

b) Asst. Exe. Engineer : Sri Shivakumar Odanga.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
1005	994920=00	—	5080=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

12/03/18
ASST. EXECUTIVE ENGINEER
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ACCOUNTS SUPTD. ( )

Scanned by CamScanner